



The Corporation of the Municipality of Tweed Staff Report

Date: April 22, 2025 Council Meeting
Report to: Council
Report from: Manager of Public Works, Ryan Reid
Department: Public Works
Title: Capital Project Updates April 22, 2025

PURPOSE:

To provide Council with a status update of each of the capital projects for this year.

BACKGROUND:

Project	Status	Description
Actinolite & Stoco PW Buildings – Lighting	Completed	Due to lack of visibility and ongoing safety concerns from staff, this project has been completed this year. Total Cost of \$7,075.00 + HST
Stoco Sand Dome Repair	Collecting Quotes	Currently collecting quotes
Sign Reflectivity	Ongoing	Reflectivity is in progress and is expected to be completed by the end of this month. Total cost of \$12,630 + HST
New Patrol Truck	Ongoing	Patrol truck has been ordered and expected to be delivered within the next 2-4 weeks.
Used Tandem Plow Truck	Ongoing	Staff are still looking for a suitable Tandem Snow Plow.
New Tandem Plow Truck	Ongoing	Chassis portion has been completed. Expected delivery date of early winter
New Motor Grader	Completed	Grader was delivered at the beginning of April and has been working the past couple weeks.
Rapids Road	Ongoing	Exploring joint procurement with neighbouring Municipalities
Reynolds Culverts	Ongoing	Collecting quotes, working with QC for permits

Queensborough, Kinlin, Rocky Alter Bridge Purchases	Ongoing	Bridges have been purchased and designs completed for Kinlin Bridge. Waiting for Contractor for expected delivery dates.
New Media and Facility Adjustment	Ongoing	Working on tender documents and waiting on funding announcements
Commissioning of New Well	Ongoing	Ground Water Intake Assessment and PTTW complete

OPTIONS:

N/A

FINANCIAL IMPLICATIONS:

N/A

IMPACT:

N/A

RECOMMENDATION:

BE IT RESOLVED THAT Council receive the Capital Project Updates April 22, 2025 as presented.